

## Appendix B - Affordable Housing Programme Funded Delivery

Completed Units from September 2012 - 31 March 2021		
Cherry Way	Funding to Paradigm	4
Elizabeth Close	Funding to Welwyn Garden City Housing Association (WGCHA)	3
Sir Frederick Osborn	Funding to Hightown (additional homes to S106)	5
Open Market Purchase	A mix of 2, 3 or 4 bed houses/flats for the council	234
RP Open Market Purchase	Funding to WGCHA and B3 Living	4
Phase 1 (garage sites)	Funding to WGCHA	17
RP Open Market Purchase	Funding to Paradigm	1
Council newbuild	Furzen Crescent	7
Council newbuild	Garden Avenue	22
Phase 2 (garage sites)	Funding to WGCHA	21
Council purchase	Inspira House	54
Council newbuild	Northdown Road	16
Council newbuild	Little Mead	7
council purchase	Chequersfield	18
<b>Total</b>		<b>413</b>

Completion of homes 2021/22 to date		
Open Market Purchase	Council direct purchases	14
<b>Total</b>		<b>14</b>

Projects in progress and description			Current Programme and delivery targets					
			2021/22	2022/23	2023/24	2024/25	2025/26	
Open Market Purchase	Purchase of 2,3 & 4 bed homes for the council	New property purchases started after Covid restrictions eased	Complete 2021/22	0	15	15	15	15
The Commons 4 x 2 bed houses	Phase 3 site	Procurement of construction partner in progress	On site		4			
Ludwick Way 6 x 3 bed houses	Phase 3 site	Procurement of construction partner in progress	On site		6			
Minster House 90 flats, mix of 1 and 2 bed flats	Identification of low demand existing council sheltered stock and redevelopment	Planning received and waiting for a start on site which has been delayed due to Covid	On site		91			
Howlands House 72 units- shared units, bedsitting room hubs and disabled flats.	Better use of existing site for Temporary accommodation	Planning application submitted	On track			72		
Burfield Close 43 flats, 1 and 2 bed self contained and bedsitting room hubs	Former sheltered housing scheme to provide a modern temporary accommodation block.	Buildings currently being used as temporary accommodation. Planning application submitted.	On track				43	
Ludwick Green 14 one bed flats	Existing flats with subsidence issues	Planning application in preparation	On track			14		
Haseldine Meadows 6 x 2 bed houses	Phase 3 site	Revised pre-application meeting required due to design changes.	On track		6			
Hazel Grove 2 two bed houses	Phase 3 site	Planning approval achieved	On track		2			
Lockley Crescent 4 x 2 bed houses, 1 x 1 bed bungalow	Phase 3 site	Revised pre-application meeting required due to design changes.	On track		5			
High View	Funding to Home Group	Funding Agreement complete. S106 Agreement with Legal	On site		15			
Inspira House 3 x 1BFs	Conversion of unused space at Inspira House block	Planning application submitted; contractor secured.	Pending				2	
Swallowfield 20 homes (mix of studio flats and 1BFs)	Purchase units from private developer (proposed to sell to Now Housing Limited)	Block is part office conversion and part new build	Delay but progressing	20				
Link Drive / 1-9 Town Centre	Purchase of S106 obligation on council redevelopment	Estates and Dev project; planning approval achieved; affordable housing being purchased via HRA	On track		38			
New Park Street 2 x 2 bed houses	GF garage site and HRA site	Procurement underway with a view to off site manufacture	On site			2		
Queensway House	Currently moving residents out of block, with a view to demolition and redevelopment	Initial feasibility underway	On track					30
Birchwood House	Existing Home Group accommodation	Initial feasibility underway	Further work required				8	
Haymeads 12 flats	Direct council development on HRA/general fund land	Delivers new garages as well as new flats	Further work required				12	
Homestead Court	Council site, potential infill	Initial feasibility underway	Further work required				9	
Welwyn Garden City bungalow site (A)	Council owned site - has potential to redevelop and deliver more than 30 additional homes	Initial feasibility underway	Further work required				40	
Howlands site	Council owned site, has potential for redevelopment and to deliver more than twenty additional homes	Initial feasibility underway	Further work required					30
<b>Total</b>				<b>20</b>	<b>182</b>	<b>103</b>	<b>129</b>	<b>75</b>
<b>Completed units</b>			<b>414</b>					
<b>Delivery Pipeline</b>			<b>509</b>					
<b>Total</b>			<b>923</b>					